



Bald Head Island, North Carolina  
Weekly Project Summary  
Week Ending 7/14/17

**Overall Project Status: GREEN**

**Target Project Completion Date: 10/16/17**

**Summary of this week's activity:**

- Fiber Conduit and vault installation on Mainland to from 50% to 90% completion
- Island communication via Village Voice to island residents about construction work beginning, and potential service interruptions due to node replacements on 7/13 and 7/14
- Charter Construction teams begin work on Bald Head Island, replacing taps and cables where required
- Billing system accounts configured per existing account addresses
- Node replacements for Nodes 1, 2, 3 and 4 successfully completed with minimal service disruption