

Bald Head Island, North Carolina

Weekly Project Summary

Week Ending 7/28/17

Overall Project Status: GREEN

Target Project Completion Date: 10/16/17

Summary of this week's activity:

- Fiber and vault installation on the mainland is 100% complete.
- Fiber splicing on both sides of river is 100% complete.
- Team is 45% complete with running Hub related fiber conduit on island.
- Coax replacements at 31% complete on the island.
- Tap replacements at 75% complete on the island.
- Early AM and late afternoon daily touch points between Charter and Tele-Media continue to ensure work is progressing smoothly and any unforeseen customer impact is addressed immediately.