

Bald Head Island, North Carolina
Weekly Project Summary
8/18/17

Overall Project Status: GREEN

Target Project Completion Date: 11/14/17

Progress / Critical Activity:

- Mainland construction and tie points splicing complete.
- Construction 90% complete with Hub related fiber on island – currently running fiber to OEM
- Connectivity / Continuity established between Southport Head End and BHI
- Coax replacements at 90% complete on the island.
- Tap replacements at 100% complete on the island.
- Early AM and late afternoon daily touch points between Charter and Tele-Media continue to ensure work is progressing smoothly and any unforeseen customer impact is addressed immediately.