

Bald Head Island, North Carolina
Weekly Project Summary
Week Ending 7/21/17

Overall Project Status: GREEN

Target Project Completion Date: 10/16/17

Summary of this week's activity:

- Fiber and vault installation on the mainland is 100% complete.
- Team is 22% complete with running Hub related fiber conduit on island
- Coax replacements at 10% on the island.
- Early AM and late afternoon daily touch points created to ensure work is progressing smoothly and any unforeseen customer impact is addressed immediately.