

LIFT STATION UPGRADES

Phase 1

Stede Bonnet Main (5 hp) – in progress (about 65% complete) – Contractor to Complete Fall of 2025

Harbor Village Main (7.5 hp) – complete

Dune Ridge Main (5 hp) – complete – the Village seeded and mulched the cleared area so that vegetation will grow in the cleared space for this project. As with the Harbor Village project, the equipment will be screened with natural vegetation and encourage regrowth of native flora.

Phase 2 (funded) - Contract Awarded 10.26.22 – Work to begin in the Fall of 2025

Central Main (20 hp)

West Bald Head Main (5 hp)

Primary Main (15 hp)

Phase 3 – (funded) One bid accepted and negotiated pricing to 2 stations-Verbal Update at 1/19/25 Council meeting

Mourning Warbler (5 hp)

Royal Tiger (5 hp)

Phase 4

~~South Bald Head Wynd (3 hp)~~

Flora's Bluff (2 hp)

Loggerhead (3 hp)

Phase 5

Stede Bonnet Close (2 hp)

Dune Ridge 1 (2 hp)

Dune Ridge 2 (2 hp)

Updated 10/21/25